

BK0091PG0320

**ROAD REPORT**  
**MILAM COUNTY**  
**PRECINCT 1**  
**September 1, 2018 –**  
**August 31, 2019**

Milam County Precinct 1 Road Report  
 September 1, 2018 - August 31, 2019

BK0091PG0321

Road Number	Length	Surface	Bridges	Culverts	Comments
100	0.219	Gravel		yes	Good
101	1.064	Gravel		yes	Needs to be reworked.
102	1.483	Gravel		yes	Good
103	1.734	Gravel		yes	Good
104	7.803	Gravel and sealcoat	yes	yes	Applied 560 yds. of gravel.
104 Loop	0.658	Gravel		yes	Applied 120 yds. of base and 24 yds of gravel.
104 A	0.474	Gravel			Dirt road.
104 B	0.294	Gravel		yes	Applied 42 yds gravel.
104 C	0.442	Gravel		yes	Good
105	1.004	Gravel		yes	Applied 48 yds of gravel.
106	1.011	Gravel	yes	yes	Applied 280 yds of gravel.
107	0.587	Gravel		yes	Good
108	1.161	Gravel		yes	Good
108 A	0.702	Gravel		yes	Applied 304 yds of base and 224 yds of gravel.
109	1.392	Gravel		yes	Good
110	1.329	Gravel		yes	Good
111	0.72	Gravel			Applied 36 yds of base
112	4.158	Gravel		yes	Applied 112 yds of base and 24 yds of gravel and 72 tons of concrete ag
112 A	0.47	Gravel		yes	Good
112 B	0.391	Gravel			Good
113	1.137	Gravel		yes	Good
114	2.158	Gravel		yes	Applied 24 yds of base.
115	2.93	Gravel		yes	Replaced culvert and applied 36 yds of gravel.
115 A	0.172	Gravel			Lake road
116	6.079	Gravel	yes	yes	Good
116 A	0.884	Gravel		yes	Needs gravel in spots.
117	1.354	Gravel		yes	All of road needs gravel
118	1.422	Gravel			Good
118 A	0.632	Gravel		yes	Applied 380 yds of gravel
119	2.796	Gravel	yes	yes	Applied 40 yds gravel.
120	3.528	Gravel	yes	yes	Applied 92 yds of base.
122	0.785	Gravel and sealcoat		yes	Good
123	0.417	Gravel		yes	Good
124	0.547	Gravel		yes	Good
125	0.708	Sealcoat			Good
126	0.475	Gravel			Needs spots graveled.

Milam County Precinct 1 Road Report  
 September 1, 2018 - August 31, 2019

BK0091PG0322

Road Number	Length	Surface	Bridges	Culverts	Comments
131	3.205	Sealcoat and gravel			Good
132	2.56	Gravel		yes	Good
143	1.517	Seal coat		yes	Replaced culverts and concreted them in place and ends.
143 A	0.804	Gravel			Good
144	0.964	Seal coat		yes	Good
144 A	0.319	Gravel		yes	Needs gravel in spots.
145	1.993	Sealcoat and gravel		yes	Needs patching.
145 A	1.035	Gravel		yes	Needs gravel in spots.
146	3.3	Gravel		yes	Needs gravel in spots.
147	1.772	Gravel	yes	yes	Applied 40 yds gravel.
150	1.08	Gravel			Applied 24 yds of base.
201	3.199	Gravel		yes	Applied 120 yds of gravel.
202	1.76	Gravel		yes	Applied 640 yds of gravel.
202 A	0.19	Gravel			Needs gravel in spots.
203 Loop	6.575	Gravel and base		yes	Applied 2660 yds of gravel.
204	1.206	Gravel and sealcoat		yes	Applied 248 yds of base.
204 A	0.623	Gravel			Good
204 B	0.468	Gravel			Applied 48 yds of base.
205	1.356	Gravel		yes	Applied 56 yds of base.
205 A	0.32	Gravel			Good
205 B	2.057	Gravel		yes	Good
206	3.296	Gravel		yes	Applied 1,472 yds of gravel and 12 tons cold patch mix
206 A	0.517	Gravel		yes	Good
207	1.449	Gravel		yes	Good
208	3.394	Gravel and sealcoat		yes	Applied 200 tons patch mix.
208 A	0.593	Gravel			Needs gravel in spots.
209	1.649	Gravel		yes	Good
209 A	0.622	Gravel		yes	Good
210	2.62	Gravel		yes	Applied 62 yds of base and 160 yds of gravel.
212	4.154	Gravel		yes	Applied 90 yds of base.
212A	1.36	Gravel		yes	Good
213	1.518	Gravel		yes	Good
214	1.961	Gravel		yes	Applied 1,520 yds of gravel and 110 yds of base.
215	2.882	Gravel		yes	Good
215 A	0.575	Gravel			Applied 92 yds of gravel.
216	1.179	Gravel			Good

Milam County Precinct 1 Road Report  
 September 1, 2018 - August 31, 2019

Road Number	Length	Surface	Bridges	Culverts	Comments
216 A	0.738	Gravel		yes	Applied 12 yds of gravel and 20 yds of base.
217	1.495	Gravel		yes	Good
217 A	0.167	Gravel			Good
218	2.602	Gravel	yes	yes	Applied 232 yds of base.
218 A	0.251	Gravel		yes	Good
219	2.014	Gravel			Good
220	1.308	Gravel		yes	Good
221	0.654	Sealcoat and gravel		yes	Applied 96 yds of base and replaced 2 culverts.
222	0.923	Gravel		yes	Replaced culvert and applied 1,380 yds of gravel.
223	1.038	Sealcoat		yes	Good
230	4.051	Gravel	yes	yes	Good
401	1.21	Gravel		yes	Good
402	3.637	Sealcoat and gravel	yes	yes	Good
402 A	0.495	Gravel		yes	Road needs gravel
403	1.732	Gravel	Washed out	yes	Good
404	0.281	Gravel			Good
404 Loop	3.175	Gravel		yes	Needs work.
405	3.136	Gravel	yes	yes	Applied 12 yds of base and 540 yds of gravel.
406	3.975	Gravel		yes	Good
407	3.016	Gravel		yes	Applied 60 yds of base but needs more gravel.
408	2.848	Gravel		yes	Applied 52 yds of base.
409	1.639	Gravel		yes	Applied 240 yds of gravel and 52 yds of base.
410	1.39	Gravel and sealcoat		yes	Applied 140 yds of gravel.
410 A	0.321	Gravel and sealcoat			Good
411	0.993	Gravel		yes	Good
412 West	3.46	Gravel		yes	Applied 44 yds of base 940 tons os rock and 1,200 yds of gravel.
413	1.938	Gravel		yes	Good
414	3.964	Gravel		yes	Applied 40 yds of base.
415	1.345	Gravel		yes	Needs gravel in spots.
416	1.346	Gravel		yes	Applied 940 yds of gravel.
417	2.86	Gravel	yes	yes	Applied 280 yds of gravel and 120 yds of base.
418	3.76	Gravel	Yes	yes	Applied 300 yds base 3,020 yds gravel and replaced culverts w/ bridge
418 A	0.794	Gravel		yes	Good
422	3.087	Gravel		yes	Needs gravel.
422 A	0.252	Gravel			Good
423	1.175	Gravel	yes	yes	Needs some gravel.

0091PG0323





MILAM

BK0091PG0325

COUNTY

PCT. 2

ROAD REPORT

2019

COUNTY OF Milam

§  
§  
§

PRECINCT NO. # 2

ANNUAL ROAD REPORT

1. Condition of each road, culvert, and bridge in the precinct:

See attached forms

2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year: \$1,500,000

3. Number of traffic control devices in the precinct defaced or torn down: None


4. Any new road that should be opened in the precinct: None

5. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and the probable cost of the improvements: CR 133 Needs a Bridge \$85,000

Submitted by the undersigned on this \_\_\_\_\_ day of \_\_\_\_\_

Donald Sheffield  
Commissioner, Precinct 2

Subscribed and sworn to, before me, the undersigned authority, this 28<sup>th</sup> day of August 2019.



Denise Wallace  
Notary Public  
Denise Wallace  
My commission expires: 11-10-22

[File in minutes and submit to grand jury with a copy of any road work contracts for past year during ninth month of county fiscal year – Section 251.005, Transportation Code]

Road Number	Length	Surface	Bridges	Culverts	Comments	Page:
CR 132A	0.51	Gravel	1 Steel	1	Good	
CR 133W	0.43	Gravel	Concrete	03	Applied 1,985, 350. tons of base	
CR 133E	0.21	Gravel		1	Applied 74,900. tons of base.	
CR 133A	0.46	Gravel		2	Applied 23,870. tons of base.	
CR 133B	0.27	Gravel		2	Fair	
CR 133C	0.09	Gravel		2	Applied 23,230. tons of base.	
CR 133D	0.09	Gravel		2	Good	
CR 134W	2.85	Gravel		5	Applied 580, 390. tons of base	
CR 134E	1.82	Gravel		4	Applied 224, 540. tons of base.	
CR 134A	0.87	Gravel		3	Applied 224, 530. tons of base.	
CR 135	3.24	Gravel		14	Applied 280, 540. tons of base.	
CR 135A	0.24	Gravel		1	Fair - needs gravel in spots.	
CR 136	3.83	Gravel	low-water Crossing	10	Applied 278, 730. tons of base.	
CR 136A	0.50	Gravel		8	Applied 96,905. tons of base.	
CR 137	2.50	Gravel			Good	
CR 138	2.81	Gravel			Applied 260, 620. tons of base.	
CR 139LP	2.95	Gravel	Bridge		Applied 124, 817. tons of base.	
CR 139	2.60	Gravel			Good	
CR 139A	0.18	Gravel			Applied cold mix - Good	
CR 140	3.98	Paved			Good	
CR 140A	0.49	Gravel		9	Good	
CR 142	0.84	Gravel	Bridge		Fair	
CR 142A	0.81	Gravel			Good	
CR 225	0.77	Gravel		4	Good	
CR 226	1.77	Gravel		4	Good	
CR 226A	0.36	Gravel		24	Good	
CR 227	4.19	Paved		4	Good	
CR 228	1.83	Paved	1 Concrete	4	Good	
CR 228A	0.37	Gravel		3	Good	
CR 228B	0.55	Gravel		3	Applied 457, 340. tons of base.	
CR 228C	1.39	Gravel		9	Fair - needs cold mix	
CR 229	3.22	Paved			Good	

00091PG0327

57.82



PK0091PG0328

Road Number	Length	Surface	Bridges	Culverts	Comments
CR 229A	0.36	Gravel			Good
CR 231	0.41	Paved			Applied 94,690, tons of base.
CR 238L	0.31	Gravel		1	Good
CR 238	1.81	Paved			Good
CR 238	3.23	Paved			Good
CR 238	1.16	Paved		4	Good
CR 238	0.61	Paved		3	Good
CR 280	1.12	Gravel			Applied 606,032, tons of base.
CR 240	3.08	Paved			Applied 144,790, tons of base.
CR 240A	0.65	Gravel	Concrete		Good
CR 241	2.27	Gravel		2	Good
CR 241A	1.09	Gravel			Needs gravel - Fair
CR 241B	0.57	Gravel			Needs gravel
CR 242	2.27	Gravel			Needs gravel - Fair
CR 242A	0.37	Gravel			Good
CR 244	1.54	Gravel			Good
CR 244A	0.45	Gravel			Good
CR 245	0.99	Gravel			Good
CR 245A	0.31	Gravel			Fair
CR 246	1.13	Gravel			Good
CR 247	1.19	Gravel			Good
CR 248	1.55	Gravel			Good
CR 249	7.22	Gravel			Good
CR 249A	0.49	Paved			Good
CR 250	3.12	Paved			Good
CR 250A	0.78	Gravel			Good
CR 250A	6.24	Gravel			Applied 109,460, tons of base.
CR 251	0.37	Gravel			Good
CR 251	0.37	Gravel			Fair
CR 252	1.42	Gravel		2	Good
CR 253	0.66	Gravel		1	Good
CR 254	1.38	Gravel		3	Needs gravel
CR 254S	1.71	Gravel		2	Applied Ergon Asphalt emulsion for dust control.

49.29

BK009+PG0329

Road Number	Length	Surface	Bridges	Culverts	Comments
CR 2554	2.74	Gravel	Steel Bridge	1	Applied 22,000 tons of base.
CR 255N	2.69	Gravel			Good
CR 255E	3.57	Gravel	Concrete Bridge		Good
CR 255A	0.32	Gravel			Good
CR 255B	0.1	Gravel			Good
CR 256	0.67	Gravel			Good
CR 257	1.39	Gravel			Good
CR 258	6.88	Gravel	Bridge	1	Applied 13,440 tons of base.
CR 259	10.04	Gravel	Concrete	1	Fair
CR 259A	0.11	Gravel			Good
CR 260	1.04	Gravel			Fair
CR 260A	0.73	Gravel			Fair
CR 263	1.37	Gravel			Fair
CR 263A	0.46	Gravel			Good
CR 263B	0.45	Gravel			Good
CR 264	0.25	Gravel			Good
CR 264A	2.17	Gravel			Good
CR 264	5.00	Gravel			Good
CR 265	1.12	Gravel			Good
CR 265N	0.41	Gravel			Needs gravel
CR 265A	0.66	Gravel			Needs gravel
CR 266	1.04	Gravel			Needs gravel
CR 266A	0.19	Gravel			Good
CR 267	6.48	Gravel	Concrete	2	Fair
CR 268	1.36	Gravel			Fair - needs gravel
CR 269	1.06	Gravel			Fair
CR 270	6.09	Gravel	Steel Bridge	1	Needs gravel
CR 270A	0.68	Gravel			Applied 490,860 tons of base.
CR 271	0.57	Gravel			Good
CR 271A	0.68	Gravel			Needs gravel.
CR 272	1.76	Gravel			Applied 498,860 tons of base.
CR 273	3.20	Gravel			Good
CR 274	0.99	Gravel			
					66.14

Road Number	Length	Surface	Bridges	Culverts	Comments
CR 274	6.36	Gravel			Good
CR 275	4.17	Gravel			Applied 62,900 tons of base.
CR 275A	0.72	Gravel			Good
CR 276	4.24	Gravel			Good
CR 276A	1.32	Gravel		low water crossing	Fair
CR 277	0.73	Gravel			Good
CR 278	7.31	Gravel			Applied 147,075 tons of base.
CR 278A	0.32	Gravel			Fair
CR 279	2.39	Gravel	Flatcar		Applied 11,227,060 tons of base.
Backwoods	50.70	Gravel			Good
Rockdale					
CR 300	0.53	Gravel			Needs gravel
CR 301	0.53	Gravel			Good
CR 303	1.48	Gravel			Fair - Needs gravel
CR 303A	0.21	Paved			Good
CR 303B	0.80	Paved			Good
CR 333	1.11	Paved			Good
CR 335	3.61	Gravel			Good
Northwood Dr.	0.13	Paved			Applied 20,968 tons of base.
Northwood Cr.	0.84	Paved			Good
Munerva					Good
CR 230A	0.40	Gravel			Fair
CR 232	3.35	Gravel			Needs gravel
CR 232LP1	1.72	Paved		3	Needs work Cold mix in spots.
CR 232A	0.62	Gravel		1	Fair - Needs gravel
CR 232B	0.58	Gravel		3	Fair - Needs gravel
CR 233	1.86	Gravel			Fair - Needs gravel
CR 235	4.40	Paved			Fair - Needs gravel
CR 235B	0.30	Gravel			Fair - Needs gravel
CR 235C	0.62	Gravel			Fair - Needs gravel
CR 309	0.79	Gravel			Good
CR 384	0.73	Gravel			Good
Cedar Grove	0.57	Paved			Good

53.41



Road Number	Length	Surface	Bridges	Culverts	Comments
Briar Lane	0.57	Paved			Good
Wood Rd	0.15	Paved			Good
Los Arrenos	0.88	Gravel			Good
Los Ranchitos	1.51	Paved			Good
Refinery Rd	0.12	Gravel			Good
Burlington					
Church Rd	0.30	Paved			
Pecan Rd	0.23	Paved			
Maple St	0.67	Paved			
Hickory St	0.14	Paved			
Bradley St	0.26	Paved			
Wheat St	0.92	Paved			
Ben Arnold					
Orth St	0.20	Paved			
Kiehler St	0.20	Paved			
2nd St	0.30	Paved			
3rd St	0.92	Paved			
4th St	0.19	Paved			
5th St	0.02	Paved			
Arnold St	0.13	Paved			
	7.61				
<b>Total</b>					<b>334.29</b>

PK0091PG0331

COUNTY OF Milam  
PRECINCT NO. 3

BK0091PG0332

§  
§  
§

**ANNUAL ROAD REPORT**


1. Condition of each road, culvert and bridge in the precinct:  
ATTACHED
2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year:  
1,800,000
3. \_\_\_\_\_
4. Number of traffic control devices in the precinct defaced or torn down: 20
5. Any new road that should be opened in the precinct: NO
6. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and probable cost of the improvements: ATTACHED

Submitted by the undersigned on this \_\_\_\_\_ day of \_\_\_\_\_

John L. Fisher  
Commissioner, Precinct 3

Subscribed and sworn to, before me, the undersigned authority, this 5<sup>th</sup> day of Sept 2019.

Denise Wallace  
Notary Public



11-10-2022  
My commission expires: \_\_\_\_\_

(File in minutes and submit to Commissioners Court with a copy of any road work contracts for past year. Section 251.005, Trans. Code)



Milam County Precinct 3 - Road Report  
 September 1, 2018 - August 31, 2019

# of Roads	County Road #	Road Length	Road Surface	Culverts	Bridges	Comments
1	234	3.918	Gravel	8	2	Good
		1.551	Paved			Poor.
2	234 Loop	1.122	Gravel	2		"
3	236	3.033	Gravel	5		"
4	236A	0.391	Gravel			" installed / culvert
5	237	3.501	Gravel	5	1	"
6	239	3.630	Gravel	7		"
7	264	6.749	Gravel	2	1	Road Fair Bridge Good
8	314	2.886	Gravel	10		Good
		0.411	Gravel			"
		1.853	Paved			Recoated with Cold mix
9	314A	0.184	Gravel			Good
10	315	1.555	Gravel			"
11	316	2.389	Paved	3		"
12	316A	1.474	Gravel	6		Need to replace 2 culverts Road Fair
13	318	1.252	Paved	4	1	Fair
14	319	1.678	Gravel	3		Good
15	320	2.024	Paved	5	1	Fair
		2.390	Gravel			Poor
16	321	0.883	Gravel			Good
17	322	0.341	Paved	2		Repaired Some (Cold mix)
		1.242	Paved			Need More
		2.386	Gravel			Fair
		5.193	Gravel			"
18	322A	0.738	Paved	2		Good
19	323	3.923	Gravel	11		Fair
20	324	1.141	Paved	3		Needs Repair (Cold mix)
21	325	0.242	Paved	7		Poor
		2.784	Gravel			Fair
22	326	3.239	Gravel	7		Fair

Milam County Precinct 3 - Road Report  
 September 1, 2018 - August 31, 2019

23	327	5.411	Gravel	6	1	Fair	
24	327A	0.389	Gravel	2		Good	
25	328	6.190	Gravel	9		Fair	BK0091PG0334
26	329	2.396	Paved	10		Poor	
		0.300	Gravel			Good	
27	330	4.648	Gravel	10		Fair	
28	331	1.163	Gravel	4		Poor	
29	331A	1.149	Gravel	3		"	
30	331B	0.810	Gravel	3		"	
31	331C	0.496	Gravel			"	
32	333	1.341	Paved	3		Poor	
		0.700	Gravel			Fair	
33	334	2.090	Paved	9		Poor	
		3.918	Gravel			Good	
34	334A	0.350	Gravel			"	
35	335	1.200	Paved	1		Fair	
36	336	0.904	Paved	4		Good	
		1.116	Gravel			Good	
38	336A	0.300	Gravel			Bad	
39	337	1.599	Gravel			So So Good	
40	338	1.100	Gravel	1		Good	
41	339	3.464	Gravel	4		Fair	
42	340	1.237	Gravel	4		Good	
43	340A	0.713	Gravel	3		Good	
44	341	1.398	Gravel			Poor	
45	342	9.347	Gravel	17		Replaced 2 culverts (Road Poor)	
46	343	5.432	Gravel	8	1	Good	
47	347 Loop	2.633	Paved	8		"	
48	344 Loop	3.420	Gravel			"	
49	345	0.291	Gravel			Replaced 2 culverts (Road Good)	
50	346	2.597	Gravel			Fair	
51	348 Loop	2.394	Gravel	4		Good	
52	349	0.297	Gravel			"	

Milam County Precinct 3 - Road Report  
 September 1, 2018 - August 31, 2019

53	350	1.183	Gravel	1		Good
54	350A	0.390	Gravel			"
55	351	0.970	Gravel	2		"
56	352	0.683	Paved	2		"
57	353	12.705	Gravel	14	2	"
58	354	2.676	Paved	3		Fair
59	355A	0.134	Gravel			Good
60	355B	0.184	Gravel			"
61	355 Loop	2.735	Gravel	4		"
62	356	0.445	Gravel	2		"
63	357	1.104	Gravel	1		"
64	357A	0.300	Paved			"
65	358	0.843	Paved	9	3	Bad
		7.190	Gravel			Good
66	359	1.809	Gravel	3		Fair
67	360	0.985	Gravel	3		Good
68	362	0.438	Gravel	1		"
69	364	5.085	Gravel	7	1	Fair
70	372	0.716	Gravel			"
71	373	0.454	Gravel			Good
72	374	1.847	Gravel	2		Good
73	375	0.910	Gravel			Good
74	378	0.000	Abandoned			
75	379	0.235	Gravel			
76	380	1.112	Paved	4		Good
77	381	0.308	Gravel			Good
78	383	0.330	Gravel	1		Good
79	22 Hills Road	1.321	Paved	2		Good
80	Arendell St	0.378	Gravel			Fair
81	Arendell St	0.217	Gravel			Fair
82	Cherry St	0.950	Gravel			Good
83	Chestnut St	0.263	Gravel			"
84	Circle Dr	0.374	Gravel			Bad







Notary Public  
Signature: *Teresa Wawroch*  
Printed Name: Teresa Wawroch  
My Commission expires: 02/02/2020

Subscribed and sworn to, before me, the undersigned authority, this 3rd day of September 2019.

Signature: *Jeff Muegge*  
Commissioner Jeff Muegge, Precinct 4

Submitted by the undersigned on this 3 day of September.

\$ 1,500,000.00.

- project is a FEMA Project and is not included in this amount. :
1. Condition of each road, culvert, and bridge in the precinct and the primary cause of any road, culvert or bridge degradation: See Attached Forms:
  2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year: \$1,700,000.00.
  3. Number of traffic control devices in the precinct defaced or torn down: 45
  4. Any new road that should be opened in the precinct: 0
  5. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and the probable cost of the improvements. On County Road 450 and 455 due to high development, this county road needs to be redone. County Road 421 west end has drainage issues may need a bridge, due to growth in are. County Road 464 Turkey Creek Bridge is still out due to the Harvey Disaster. Lochner Engineering is overseeing this project. This project is a FEMA Project and is not included in this amount. :

**ANNUAL ROAD REPORT**

COUNTY OF MILAM §  
PRECINCT NO. 4 §  
BK0091P60337



William County Precinct 4 - Road Report  
September 1, 2018 - August 31, 2019

Road Number	Road Length	Road Surface	# of Bridges	# of Culverts	Road Conditions	Comments
302	3.1	Paved	0	9	Deteriorating - bad spots	Patched; Bladed; trim brush; shredded; worked on drainage;
302A	0.3	Paved	0	1	Dead End	Replaced Culvert;
304	4.9	Gravel	2	13	Developing area - high traffic count,	Replaced culvert and cleared ROW; Pulled culverts; worked on Cottonwood Creek; Worked on it to get it passable; 2/3-2/19/19 installed 1st-bridge; 3/11/19 installed 2nd-bridge on Cottonwood Creek; Assisted Contractor to finish bridge; Cleaned around the approach of the bridge; 4/2/19 opened road; Bladed; Worked on washouts; worked on a culvert; patched and bladed; picked up tree down; Shredded;
304A	1.1	Gravel	0	1	Dead End	Bladed;
305	2.5	Paved	0	4	High traffic count - just north of Rockdale	Cut up fallen tree; Patched; Bladed; Clear ROW; shredded; patched w/blade mix
306	3.2	Paved	0	7		Bladed and hauled base; Shredded; Patched; patched w/ blade mix;
306A	0.1	Gravel	0	0	Dead End	Blade
307	1.1	Paved	0	5		Patched; shredded;
308	0.5	Paved	0	2	Subdivision	Patched;
308A	1	Paved	0	2	Subdivision; dead end	Patched w/blade mix
310	0.5	Paved	0	1	Dead End	Bladed; Patched
311	0.3	Paved	0	2	Subdivision; dead end	Patched;
312	1.7	Gravel	0	4		Bladed;
313	6.5	Gravel & Paved	0	7		Cut up fallen tree; Bladed; patched; shredded;
313A	3.6	Gravel	0	4		Bladed;
313B	1	Gravel	0	1		Bladed; removed fallen trees;
313C	0.3	Gravel	0	2	Dead End	Bladed; replaced road sign;
314	4.2	Gravel	0	10		Bladed;
314B	0.2	Gravel	0	1		Bladed;
417	1.9	Gravel	0	2	Dead End	Bladed and hauled base; Shredded;

Millam County Precinct 4 - Road Report  
September 1, 2018 - August 31, 2019

412	4.4	Gravel	0	13		Bladed; Hauled base; shredded;
412A	1	Gravel	0	1	Dead End	bladed;
412B	0.1	Gravel	0	0	Dead End	bladed;
417	2	Gravel	0	4		Cut down fallen trees and limbs; Bladed and hauled base; Patched; shredded;
418	1.5	Gravel	0	5		Bladed and hauled base; Cleaned out ditches; shredded;
418B	0.6	Gravel	0	2		Bladed;
418C	0.8	Gravel	0	2	Dead End	Bladed;
419	1.4	Gravel	0	4		Bladed;
420	1.7	Paved	0	8		Picked up fallen tree; Patched;
421	3.7	Gravel & Paved	1	14		Cleaned out ditches; Watered and Packed; Assisted in cleanup after the 4/6/19 tornado; Took a magnet out there to cleaned up nails & screws; Grinded a section of road; Watered road; oiled; Chip-sealed; Bladed and hauled gravel; watered and swept; brushcutting;
421A	0.2	Paved	0	1	(In San Gabriel)	Patched;
426	1.2	Gravel	0	2		Bladed; hauled base; shredded;
427	1.1	Gravel	0	2	(Was 422/425) Dead End	Bladed;
428	1.7	Paved	1	4		Patched; Brush cut;
429	6	Paved-N	1	18		Tree down, cut up; shredded; patched; base on soft spots; Road subject to flood;
430	3.8	Gravel -S	0	8		Worked on drainage; Bladed;
430A	0.5	Gravel	0	2	Dead End	Bladed and hauled base; brushcutting;
431	0.85	Gravel	0	4		Bladed and hauled base;
432	4.4	Gravel	0	8		Cleaned up burn pile; Bladed and hauled base;
433	1.1	Gravel	0	2	(Was 428A)	Hauled Wise Gravel;
434	2.32	Gravel	0	3		Bladed; water & oiled in front of houses; hauled base;
434 LOOP	4.12	Gravel & Paved	0	14	(Was part of 434)	Bladed; hauled base; oiled in front of some houses;
435	0.4	Gravel	0	0	(Was part of 439)	Bladed; reset culvert and moved dirt; shredded; Bladed; oiled in front of house;

Milam County/Precinct 4 - Road Report  
September 1, 2018 - August 31, 2019

436	0.7	Gravel	0	3	Dead End	Bladed and hauled base; Patching; Shredding;
437	3.3	Gravel & Paved	1	7	(Was Part of 443)	Roadway subject to flooding; P/u dumped tires; Bladed; shredded; Patched;
438	2.4	Gravel	0	5		P/u dumped tires; bladed; shredded;
439	1.9	Gravel	0	5		Bladed; hauled base;
440	2.3	Paved	0	8		Patched;
442	2.7	Paved	0	10	(Hwy 79 to 446)	Patched; Bladed and hauled base and blade mix; Bladed; Road subject to flood; Picked up drift wood;
445	1.4	Gravel	3	1	(Thorndale to 440)	Patched; worked on washouts; clean out ditch; Bladed and put out blade mix; Section from 79 approx. .5 mi is deteriorating in spots needs culverts and needs to be redone;
446	8.1	Paved	0	23		P/u dumped tires; Bladed and hauled base; road subject to flooding;
446A	0.4	Gravel	0	2	(McDaniel Road) Dead End	Bladed; shredded; hauled base; worked on ditches;
447	3.3	Gravel	0	7		Shredded; Bladed, watered, oiled and packed in front of house; patched w/blade mix on one end;
448	8.5	Gravel & Paved	0	11		Bladed;
448A	0.5	Gravel	0	0	Dead End	Patched washouts; Patched; Bladed; shredded;
449	4.3	Gravel & Paved	0	5		Bladed and hauled base; shredded; worked on washouts; Patched; Cut Brush; watered, bladed, and rolled spots in road; High traffic due to high development;
450	4	Paved	0	8		Bladed and hauled base; Patching; Shredding;
451	0.5	Paved	0	1	Dead End	Cut brush and trimmed trees;
452	0.7	Gravel	0	1		Bladed and hauled base; shredded; Picked up tires;
453	0.7	Paved	0	4	(Between 450 & 455)	Hauled raps;
454	3.8	Gravel & Paved	0	8		Bladed and hauled base; shredded; Cut brush; cut up tree down; Hauled raps;
455	10.6	Paved		29	High traffic on road. North part has high development;	Patched; Bladed and hauled base; near ROW; shredded; Hauled blade mix;

BK0091PG0340

William County Precinct 4 - Road Report  
September 1, 2018 - August 31, 2019

456	2.1	Gravel	0	3	Lincoln Lane	Patched washouts; cut brush; shredded; Bladed and hauled Wise Gravel; watered; rolled in front of house;
457	4.3	Paved/Gravel	0	4		Patched; shredded; bladed on back side; Picked up fallen tree; Patched; shredded; Bladed in spots;
458	2.2	Paved	0	6		Cut back some limbs; oiled; watered; bladed; shredded;
458A	3.1	Paved	0	6		Clean-out ditch; worked on washouts; watered & Packed; oiled; watered; bladed; shredded;
459	1.8	Paved	0	4		Bladed; Clear ROW; shredded;
460	1.9	Gravel	0	4		Bladed; Hauled base;
461	0.4	Paved	0	0		Bladed; Hauled base; shredded;
462	2.4	Gravel	0	8	(443 Loop)	Bladed; worked on washouts; hauled base; patched; subject to flooding;
463	1.7	Gravel & Paved	0	6	(FM 486 to 437)	Repaired Brushy Bridge to make passable; Hauled gravel and bladed; brushcutting; FEMA WORK- Bridge 2 on Brushy Creek; working on east side approach; Bridge 1 on Turkey Creek is still washed out;
464	2.9	Gravel & Paved	2	4	(FM486 to 434 Loop)	
ALL DAY ST	0.5	Paved	0	1	Dead End	Patched;
BEVERLY DR	0.5	Paved	0	0		
BOYD LANE	0.3	Paved	0	2	Dead End	Patched; Bladed and hauled base;
BUSH ROAD	0.9	Paved	0	3	Dead End	Bladed and patched; shredded;
CHAMPION DRIVE	0.55	Paved	0	1	Dead End	Drained ditch; worked on drainage; cut tree limb down;
CUMLEY LANE	1.2	Gravel	0	3	Dead End	Hauled gravel and bladed;
CYPRESS TRAIL	2.2	Paved	0	5	Dead End	Bladed and worked on road; Patched;
ELM CREEK Estates	0.9	Paved	0	2	Dead End	Patched;
GABRIEL'S CROSSING ADD.	0.5	Paved	0	5	Dead End	Patched;
Glendale Dr	0.272	Paved	0	0	Dead End	Patched;
GRIFFIN LANE	0.5	Gravel	0	0	Dead End	Shredded; Bladed hauled gravel;
Inwood Dr	0.131	Paved	0	0	Dead End	Patched;
JOST LANE	0.6	Gravel		2	Dead End	Replaced Road sign and pole; Installed cattle guard;
OAK PARK ADDITION	1.45	Paved		5		Bladed; Patched;

0091PG0341

Millam County Precinct 4 - Road Report  
 September 1, 2018 - August 31, 2019

PK0091P60342

PERRY LANE	1.1	Gravel	0	2	Dead End	Bladed & hauled base; Subject to flooding;
PRAESEL ADDITION	2.45	Paved	0	22		Remove large tree; Patched with bladed mix;
						Patched; Bladed and hauled base; packed and
ROCKDALE WEST	0.7	Paved	0	4	Dead End	watered;
RUSSEL ADDITION	0.4	Paved	0	0	Dead End	Patched;
SANDOVVAL ROAD	0.5	Paved	0	1		
WESTERN HILLS	1.5	Paved	0	5	Dead End	Patched; worked on washouts;
TOTAL MILES	182.943					
TOTAL BRIDGES			11			
TOTAL CULVERTS				445		



William County Pct 4 Road Bridges  
Gravel, Oil, ETC  
September, 2017 to August, 2018

Company	Product	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-18	Oct-18	Nov-18	Dec-18	Total
Boral Material Tech.	Fly Ash (Tons)													0.00
	Mac's Ash (Tons)													0.00
Brandon Allen	Gravel													0.00
Cleveland Asphalt Prod.	CRS-2 (lbs)													0.00
	SS-1H (lbs)													0.00
Ergon Asphalt & Emulsions	AE-P (Tons)							3867.00		1922.00				5789.00
	CRS-2 (Tons)	1854.00	591.00	1026.00	1317.00	1606.00	1649.00	13875.00	633.00				1025.00	23576.00
	CSS-1H								1927.00					1927.00
Knife River	5 Sacka Grout (Yds)								70.00					70.00
	High Perf. Cold Mix													0.00
	Hot Mixed-Cold Laid													0.00
Kroeger's Pit	Red Dirt (yds)													0.00
Millne Services	AES-300 Cold Mix (tons)	96.96	64.12	77.08	159.48	0.00	24.72	414.70		368.21	194.66	216.17	39.85	1655.95
	C Rock									268.13				268.13
	DF Blend													0.00
	Torpedo Rock (#16)								11.08					11.08
Svetik Gravel Pit	Gravel													0.00
Texas Crushed Stone	1 1/4 Fill Material													0.00
	1 -2 3/8 Type D		98.50		75.28		48.27	439.86					97.95	97.95
	1 3/4 -3/4 Ballast #4				122.69	49.09	49.19				48.49	48.98	147.42	858.31
	1 3/4 Standard Base	1001.65	974.28	958.67	1061.15	853.91	386.85	559.96		413.25	728.05	268.86	637.17	7843.80
	1 3/4 Super Base Test													0.00
	1 x 1/2 Hard Stone													142.96
	3/4 -3/8 Con Agg							46.14						46.14
	3 x 5" Hard Stone	147.86				142.52								290.38
	Baroko Base													0.00
	Broken Boulder 24-0								185.07					185.07

